NO.NC/PMC/PDDZ/2020-21

To,
The Executive Engineer,
Project Division, Dasarahaali Zone
Hesaraghatta Main Road
Bangalore-560073

Date: 29-01-2021

Dear Sir,

"FREQUENCY AND QUALITY REPORT"

Subject: Regarding Quality Report for the below mentioned work.

Name of Work:Development of Shettyhalli Burial Ground in S.No.55,56 and Deep land ward No12 C Category

Item No	Description of work	Unit	Qty	No of Samples Tested	Standards
1	KSRB 14.6-1: Providing and laying heavy duty cobble stones 60mm thick interlock pavers, using cement and course sand for	Sqm	212.42	1	Per 250 Sqm
2	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4	Nos	116.00	3	Per 50 Nos

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 2nd and Part bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

NEWZEN CONSULTANT ★ Bangalore ★

Scanned with CamScanner

NEWZEN CONSULTANTS BANGALORE
NEW TECHNOLOGIES TO INNOVATE

NC/QC/PD/SH-12/2020-21/2-PB

Date: 05-01-2021

TEST REPORT

Sub: Testing of Pre-cast Paver Blocks.
{Project*: Development of Shettyhalli Burial Ground in S.No. 55,56 and Deep land in ward 12 'C' Category.}
Ref.: Material testing/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Project Division, Dasarahalli Zone,
BBMP, Bangalore.
Name of the Agency/Contractor*: KRIDL.

PHYSICAL TESTS ON PRECAST PAVER BLOCKS.

1.COMPRESSIVE STRENGTH:

Sl No	Identification	Compressive Strength, N/mm^2	Average Compressive Strength, N/mm^2
1	001	32.95	32.00
2	002	31.65	
3	003	31.40	

2. WATER ABSORPTION TEST:

Sl No	Identification	Water absorption %	Average value %
1	001	2.05	2.01
2	002	1.98	
3	003	2.01	

The result of the materials tested meets the standards and hence can be used for the work.

For Newzen Consultants Bangalore

Proprietor

Asst. Executive Engineer
Project Division, Dasarahalli Zone
BBMP, Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned with CamScanner

NEWZEN CONSULTANT ★ Bangalore ★

NC/QC/PD/SH-12/2020-21/2-K1

Date: 07-01-2021

TEST REPORT

Sub: Testing of Pre-cast Material-Kerb Stones.
{Project*: Development of Shettyhalli Burial Ground in S.No. 55,56 and Deep land in ward 12 'C' Category.}
Ref.: Material testing/PMC/20-21,
Report Required for: Assistant Executive Engineer,
Project Division, Dasarahalli Zone,
BBMP, Bangalore.
Name of the Agency/Contractor*: KRIDL.

1. PHYSICAL TESTS ON KERB STONES :

Sl No.	Identification	Flexural strength, fcr in N/sqmm	Characteristic Compressive Strength, fck in N/sqmm	Avg. Characteristic. Compressive Strength fck in N/sqmm	Remarks
1	001	3.32	22.60	22.33	As per Cl. 6.2.2 of IS 456- 2000, fcr=0.7√ fck
2	002	3.31	22.45		
3	003	3.28	21.96		

2. WATER ABSORPTION TEST

Sl No	Identification	Water absorption %	Average value %
1	001	4.84	4.75
2	002	4.69	
3	003	4.73	

The result of the materials tested meets the standards and hence can be used for the work.

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

For Newzen Consultants Bangalore

Proprietor

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned with CamScanner